



# LARGE PILOT TESTING OF THE MTR MEMBRANE CAPTURE PROCESS

Tour and Project Review Meeting  
Gillette, WY

September 25, 2024



DE-FE0031587

# Agenda

	Time (Mountain)
<b>Arrival and Introductions</b>	<b>8:30 (15 min)</b>
<b>Presentation (MTR)</b> <ul style="list-style-type: none"> <li>• Agenda review, ITC orientation</li> <li>• High level project overview</li> <li>• Process model and 3D model walkthrough</li> <li>• Safety talk for the walking tour (Graycor)</li> </ul>	<b>8:45 (45 min)</b>
<b>Large Pilot Tour</b> <ul style="list-style-type: none"> <li>• MTR capture plant – process walk down</li> <li>• Control center and PDC building</li> </ul>	<b>9:30 (90 min)</b>
<b>Group Photographs</b> <ul style="list-style-type: none"> <li>• Group photos at the capture plant A photographer will be on site from 9:00 to noon to capture tour photos, group photos, plant equipment, etc. Images will be shared</li> </ul>	<b>11:00 (15 min)</b>
<b>Morning Break</b>	<b>11:15 (15 min)</b>
<b>Lunch</b> <ul style="list-style-type: none"> <li>• Boxed lunches and drinks. Please inform MTR of any dietary restrictions</li> </ul>	<b>11:30 (30 min)</b>
<b>Presentation (MTR) – Teams session for remote participants</b> <ul style="list-style-type: none"> <li>• Budget Period 3 review meeting (next slide for details)</li> </ul>	<b>12:00 (2 hours)</b>
<b>Large Pilot Test Plan Review</b> <ul style="list-style-type: none"> <li>• Overview of test plan and CCSI2 collaboration</li> <li>• Open discussion, Action Items, Next Steps</li> </ul>	<b>2:00 (~2 hours)</b>

# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5

# MTR Carbon Capture Development Timeline


**15 Year**  
Relationship  
with DOE

**18+**  
DOE Awards  
Won

**>\$100mm**  
Total Funding  
Received from U.S.  
Government  
Agencies

- Support from the DOE has enabled MTR's capture technology from early concept through to commercialization
- Together the DOE and MTR have collaborated to provide US industrial and power plants with a compelling carbon capture solution

## Development Timeline





# MTR's Objectives for Large Pilot Project

- Demonstrate MTR's carbon capture technology at the small commercial scale
- Gain experience with dynamic operation of balance-of-plant equipment
- Determine fate of all minor flue gas species and quantify co-capture capabilities
- Characterize the water streams captured throughout the capture process
- Obtain long-term steady-state operational data under optimized process conditions

# DE-FE0031587 (FOA-1788) - Phase III Overview

**Award Name:** Large Pilot Testing of the MTR Membrane Post-Combustion CO<sub>2</sub> Capture Process

**Phase III Project Period:** 10/1/21 to 9/30/26

**Phase III Funding:** \$58,078,814 DOE + \$28,211,718 cost share = \$86,290,542 total

**DOE-NETL Project Manager:** Nicole Shamitko-Klingensmith

**Project Team:** MTR (prime), WITC (Host), Sargent & Lundy, Trimeric, Graycor

**Overall Goal:** To demonstrate the performance and abilities of MTR's membrane-based capture system through the operation of a Large Pilot as a final step of commercialization.

**Project Plan for Phase III:** Perform final design, then procure, fabricate, install and commission the Large Pilot plant at the WITC. Conduct long term operations of a 10 MWe fully featured membrane-based CO<sub>2</sub> capture plant.

# DE-CD0000015 - Phase 1 Demonstration Project

## A Full-scale, Fully-integrated 3.1M TPY CCUS Project at Dry Fork Station



TRIMERIC CORPORATION



**Kiewit**

Sargent & Lundy



**EERC**

Energy & Environmental Research Center®  
Putting Research into Practice



UNIVERSITY  
OF WYOMING

School of  
Energy Resources





# Wyoming CarbonSAFE Storage Site



*Photo courtesy of Dave Green, Western Fuels*



UW PRB#1

UW PRB#2

*Photo courtesy of Google Earth*



# CarbonSAFE Pipeline Design Study




Figure courtesy of Trihydro with the EERC



## Wyoming CarbonSAFE Project

(Carbon Storage Assurance Facility Enterprise)

## Pipeline Pre-FEED Study

(Pre - Front End Engineering Design)

08/4/2024

Prepared For:

Chengyi (Charlie) Zhang, Ph.D., P.E.  
Assistant Professor, Dept. of Civil and Architectural  
Engineering and Construction Management  
EN 3099, Dept. 3295  
4000 E. University Avenue  
Laramie, WY 82071



Prepared by:

Resolute Engineering, LLC  
321 S. Boston Ave., Suite 300  
Tulsa, OK 74103






# Wyoming Integrated Test Center (ITC)




- Dedicated post-combustion carbon capture test center; opened 2018
- Facility sponsored by the State of Wyoming; Tri-State Generation and Transmission Association; National Rural Electric Cooperative Association; and Basin Electric Power Cooperative
- DFS supplies the Large and Small Test Centers with a slipstream of flue gas
- Power, water, utilities and flue gas connections are in place




## Simplified Process Diagram



# General Arrangement of Process Equipment



# 3D Model Tour





# PLANT TOUR



DE-FE0031587





**LUNCH**



**DE-FE0031587**



# BUDGET PERIOD III REVIEW



DE-FE0031587



# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5

# FOA-1788 (Aug 2017)

This Funding Opportunity Announcement (FOA) will support the design, construction, and operation of two large-scale pilots for transformational coal technologies, as mandated by statutory requirements and guidance accompanying the Fiscal Year (FY) 2017 Omnibus appropriations bill. The Department of Energy (DOE) supports a number of potentially transformational coal technologies aimed at enabling step change improvements in coal powered system performance, efficiency, and cost of electricity. Examples include, but are not limited to, chemical looping, pressurized oxygen combustion, supercritical carbon dioxide (SCO<sub>2</sub>) turbines, solid oxide fuel cells, advanced ultra-supercritical power generation cycles, advanced cooling systems, controls, materials. In addition, there are a number of transformational pre- and post- combustion CO<sub>2</sub> capture technologies including, but not limited to, non-aqueous solvents, advanced membranes systems, and sorbents that could significantly improve the performance, efficiency, and cost of electricity of a coal-fueled system.

# Project Overview

- **DOE-NETL Project Manager:** Sai Gallokota
- **Project Team:** MTR (prime), Sargent & Lundy, WITC, Basin Electric (Host), Trimeric
- **Overall Goal:** Design, build, and operate a 10 MW<sub>e</sub> large pilot membrane capture system

Phase I	Phase II	Phase III
<ul style="list-style-type: none"><li>• Feasibility</li><li>• Site selection</li><li>• Create team</li></ul>	<ul style="list-style-type: none"><li>• FEED study</li><li>• Permitting</li></ul>	<ul style="list-style-type: none"><li>• Build, operate, and demonstrate process performance and costs</li></ul>

# Phase III Success Criteria

In accordance with the Funding Opportunity Announcement (FOA) guidelines and the Phase III renewal application and submission information, MTR identified the following Phase III success criteria **for Budget Period 3** (current Budget Period):

- Fabrication of all necessary planar Polaris membrane modules to operate the Large Test Pilot plant.
- Completion of the construction and commissioning of the Large Test Pilot plant.
- Finalized test plan accepted by DOE.

MTR has completed the above-mentioned activities through the performance of work in Budget Period 3. We are prepared to continue with Budget Period IV project activities at the planned transition date of October 31, 2024 (end of BP3) and November 1, 2024 (start of Budget Period 4).

# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5

# SOPo Tasks

## Budget Period 3, 4 and 5

### **Task 1. Project Management and Planning**

#### **Subtask 1.1 Project Management Plan**

#### **Subtask 1.2 Resource Loaded Schedule**

#### **Subtask 1.3 Earned Value and Risk Management**

#### **Subtask 1.4 Workforce Readiness for Technology Development**

#### **Subtask 1.5 Environmental Justice Analysis**

#### **Subtask 1.6 Economic Revitalization and Job Creation Outcomes Analysis**



# SOPo Tasks

## **Budget Period 3 - Detailed Design and Construction**

**Task 2. Detailed Design**

**Task 3. Procurement and Balance of Plant (BOP) Fabrication**

**Task 4. Membrane Production and Module Fabrication**

**Subtask 4.1 Membrane Production**

**Subtask 4.2 Fabricate Large Pilot Membrane Modules**

# SOPo Tasks

## **Budget Period 3 - Detailed Design and Construction**

**Task 5. Site Construction and Installation of Equipment**

**Task 6. Commissioning**

**Subtask 6.1 Start-Up and Commissioning**

**Subtask 6.2 Finalize Test Plan**

**Continuation Application for Budget Period 4**

# SOPo Tasks

## **Budget Period 4 - Operations**

### **Task 7. System Operation – Parametric and Long-Term Operation**

#### **Subtask 7.1 Parametric Operation of Test System**

#### **Subtask 7.2 Long-Term Operation of Test System**

## **Continuation Application for Budget Period 5**

# SOPo Tasks

## **Budget Period 5 - Decommissioning and Final Reporting**

**Task 8. Decommissioning and Site Restoration**

**Task 9. Prepare Project Reports**

**Subtask 9.1 Techno-Economic Analysis (TEA)**

**Subtask 9.2 Final Reporting**

**End of Project**

# Original Phase III Task Schedule (2021)


Project Tasks	Budget Period 3		Budget Period 4		Budget Period 5	
	Start Date	End Date	Start Date	End Date	Start Date	End Date
<b>Budget Period 3 - Detailed Design and Construction</b>	10/1/2021	12/31/2023	1/1/2024	9/30/2025	10/1/2025	9/30/2026
Task 1. Project Management and Planning	10/1/2021					9/30/2026
Task 2. Detailed Design	10/1/2021	2/28/2022				
Task 3. Procurement and Balance of Plant Fabrication	11/1/2021	10/30/2022				
Task 4. Membrane Production and Module Fabrication	11/1/2021	1/31/2023				
Task 5. Site Construction and Installation of Equipment	9/1/2022	8/31/2023				
Task 6. Commissioning	9/1/2023	12/31/2023				
<b>Budget Period 4 – Operations</b>	12/31/2023	12/31/2023				
Task 7. System Operation			1/1/2024	9/30/2025		
<b>Budget Period 5 - Decommissioning and Final Reporting</b>			9/30/2025	9/30/2025		
Task 8. Decommissioning and Site Restoration					10/1/2025	4/30/2026
Task 9. TEA and Final Reporting					3/1/2026	9/30/2026

# Managing Inflationary Cost Escalation

- Phase III budget developed in Q3/4-20, submitted Jan 2021, awarded Q4-21.
- Subject to the full effects of pandemic driven global supply chain disruptions
- Increases: CEPCI >34%; vendor quotes ~20%; steel and rebar ~50%; subcontractors ~30%

- Solution:

- Rebudget the project
- Some additional federal cost share
- Reduction in the size of the compression and purification back-end



**CO<sub>2</sub> compression and purification section was downsized**




# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5


# Budget Period 3 Milestones

Milestone Number	Task Number	Milestone Description	Planned Completion	Actual Completion	Verification Method	Notes
1	1	Updated Project Management Plan (PMP) document	11/1/2021	11/1/2021	Updated PMP	
2	1.2	Resource Loaded Schedule	11/1/2021	11/1/2021	RLS document	
3	1.3	Earned Value and Risk Management	11/1/2021	11/1/2021	Updated budget documents	
4	1.4	Workforce Readiness Plan	9/30/2026	in BP5	Part of Final Report	
5	1.5	Environmental Justice Analysis	9/30/2026	in BP5	Part of Final Report	
6	1.6	Economic Revitalization and Job Creation Outcomes Analysis	9/30/2026	in BP5	Part of Final Report	
7	2	Plant Layout and General Arrangement Drawings	9/30/2024	2/14/2023	Quarterly Report	Released as part of the GWC work package
8	2	Process Flow Diagrams, Piping & Instrumentation Diagrams and Utility Balances	9/30/2024	2/6/2023	Quarterly Report	Released as part of the GWC work package
9	2	Equipment Lists and Process Data Sheets	9/30/2024	2/7/2023	Quarterly Report	Released as part of the GWC work package
10	2	Final Detail Design Report	9/30/2024		Quarterly Report	
11	5	Construction Plan	9/30/2024		Quarterly Report	GWC package issued
12	6.2	Pilot Commissioning and Test Plan	9/30/2024		Quarterly Report	
13	9.1	Updated Technoeconomic Assessment	9/30/2026	in BP5	Part of Final Report	


# Milestone 7 - Plant Layout and General Arrangement Drawings



# Milestone 8 - Process Flow Diagrams, Piping & Instrumentation Diagrams and Utility Balances



# Milestone 9 - Equipment Lists and Process Data Sheets



# Milestone 10 - Final Detail Design Report

- General Works Contract Design and Specifications Document
- Site conditions and reference drawings
- Design drawings and equipment data
- Submittal requirements
- Vendor drawings
- MTR drawings



Membrane Technology & Research

DRY FORK STATION UNIT 1

**MTR LARGE TEST PILOT  
CO<sub>2</sub> CAPTURE PROJECT  
SPECIFICATION NO. PM001  
GENERAL WORK CONTRACT**

Issued for Bid  
Rev. 0

February 14, 2023  
Project 13978.004

Prepared By



55 East Monroe Street • Chicago, IL 60603 USA • 312-269-2000

# Milestone 11 - Construction Plan and Schedule

MTR MEMBRANE ILC TECHNOLOGY & RESEARCH			MTR - LARGE TEST PILOT CO2 CAPTURE PROJECT					GRAYCOR®																												
Activity ID	Activity Name	Original Duration	Start	Finish	Qtr 3, 2023				Qtr 4, 2023				Qtr 1, 2024				Qtr 2, 2024				Qtr 3, 2024				Qtr 4, 2024				Qtr 1, 2025				Qtr 2, 2025			
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
MTR Large Pilot Testing Membrane Post-Combustion CO2 Capture - BA			368	Jun-12-23	Aug-13-24	MTR Large Pilot Testing Membrane Post-Combustion																														
Milestones			368	Jun-12-23	Aug-13-24	Milestones																														
M1500	GWC - Contract Award (LNTF)	0	Jun-12-23*		◆ GWC - Contract Award (LNTF)																															
M2000	Mobilize to Site	0	Jul-17-23		◆ Mobilize to Site																															
M5000	FNTP Award - Release Balance of Contract	0	Oct-06-23*		◆ FNTP Award - Release Balance of Contract																															
M2500	Complete Foundations	0		Nov-30-23	◆ Complete Foundations																															
M3000	Mechanical Completion (Excludes Grout/ Coatings / Insulation)	0		Jul-24-24	◆ Mechanical Completion (Excludes Grout/ Coatings / Insulation)																															
M4000	Begin Start Up & Commissioning	0	Jul-25-24		◆ Begin Start Up & Commissioning																															
M3500	Substantial Completion	0		Jul-29-24	◆ Substantial Completion																															
M4510	Complete Commissioning (Assumed 3 Weeks After Terminations Complete)	0		Aug-06-24	◆ Complete Commissioning (Assumed 3 Weeks After Terminations Complete)																															
M4500	Demobilize (Assumed 1 Week After Commissioning Complete)	0		Aug-13-24	◆ Demobilize (Assumed 1 Week After Commissioning Complete)																															
Engineering			162	Jun-12-23	Dec-18-23	Engineering																														
GIC / S&L Submittal			76	Jul-10-23	Oct-31-23	GIC / S&L Submittal																														
EN-S-0500	Master Document List & Submittal Schedule	0		Jul-10-23	◆ Master Document List & Submittal Schedule																															
EN-S-3110	Site Specific Safety Plan Submittal	0		Jul-10-23	◆ Site Specific Safety Plan Submittal																															
EN-S-1000	LNTF Baseline Project Schedule Submittal	0		Jul-12-23	◆ LNTF Baseline Project Schedule Submittal																															
EN-S-1600	Rebar Shop Drawings and Civil Product Data Submittal (2 Wk Buyout & 3 Wk Drawings)	0		Jul-20-23	◆ Rebar Shop Drawings and Civil Product Data Submittal (2 Wk Buyout & 3 Wk Drawings)																															
EN-S-1200	Anchor Bolts Submittal - Cast In Place	0		Jul-20-23	◆ Anchor Bolts Submittal - Cast In Place																															
EN-S-3190	Piping Shop Fabrication Submittal - BELOW GRADE (2 Wk Buyout & 3 Wk Drawings)	0		Jul-20-23	◆ Piping Shop Fabrication Submittal - BELOW GRADE (2 Wk Buyout & 3 Wk Drawings)																															
EN-S-1610	Concrete Mix Design Submittal	0		Jul-27-23	◆ Concrete Mix Design Submittal																															
EN-S-3120	HVAC - Unit Heaters Submittal	0		Jul-27-23	◆ HVAC - Unit Heaters Submittal																															
EN-S-3170	Cooling Water Centrifugal Separator Submittal	0		Jul-27-23	◆ Cooling Water Centrifugal Separator Submittal																															
EN-S-3200	Piping Cut Sheets Cast Iron Drains Submittal - CAST IN PLACE (2 Wk Buyout & 1 Wk Drawings)	0		Jul-27-23	◆ Piping Cut Sheets Cast Iron Drains Submittal - CAST IN PLACE (2 Wk Buyout & 1 Wk Drawings)																															
EN-S-2400	Grounding Submittal	0		Aug-03-23	◆ Grounding Submittal																															
EN-S-3160	Purge Air Filter Submittal	0		Aug-04-23	◆ Purge Air Filter Submittal																															
EN-S-3000	Valves and Piping Specialties Submittal	0		Aug-10-23	◆ Valves and Piping Specialties Submittal																															
EN-S-2900	Piping Shop Fabrication Submittal - ABOVE GRADE (4 Wk Buyout & 4 Wk Drawings)	0		Aug-10-23	◆ Piping Shop Fabrication Submittal - ABOVE GRADE (4 Wk Buyout & 4 Wk Drawings)																															
EN-S-3210	Chemical Feed Piping Submittal	0		Aug-10-23	◆ Chemical Feed Piping Submittal																															
EN-S-2800	Piping Erection Submittal	0		Aug-16-23	◆ Piping Erection Submittal																															
EN-S-1300	Structural Welding Submittal	0		Aug-17-23	◆ Structural Welding Submittal																															
EN-S-3140	HVAC - Louvers Submittal	0		Aug-21-23	◆ HVAC - Louvers Submittal																															
EN-S-3180	Flue Gas Ductwork Shop Drawings & Slide Plates Submittal (Segment G1)	0		Aug-25-23	◆ Flue Gas Ductwork Shop Drawings & Slide Plates Submittal (Segment G1)																															
EN-S-3220	Flue Gas Ductwork (Segment G1) Expansion Joint Submittal	0		Aug-25-23	◆ Flue Gas Ductwork (Segment G1) Expansion Joint Submittal																															
EN-S-3130	HVAC - Fans Submittal	0		Sep-06-23	◆ HVAC - Fans Submittal																															
EN-S-1630	Misc. Structural Steel Drawing Submittal	0		Sep-08-23	◆ Misc. Structural Steel Drawing Submittal																															
EN-S-1700	Joint Sealants Submittal	0		Sep-11-23	◆ Joint Sealants Submittal																															
EN-S-3100	Thermal Insulation Submittal	0		Sep-15-23	◆ Thermal Insulation Submittal																															
EN-S-2700	Lighting Submittal	0		Sep-25-23	◆ Lighting Submittal																															
EN-S-2110	Equipment Drawings & Cutsheets Submittal	0		Sep-25-23	◆ Equipment Drawings & Cutsheets Submittal																															
EN-S-2600	Cable Tray and Support Submittal	0		Sep-26-23	◆ Cable Tray and Support Submittal																															

Start Date: Jun-12-23  
End Date: Aug-13-24

Date Date: Apr-29-21  
Page 1 of 19

CONSTRUCTION BASELINE SCHEDULE (B1)  
GRAYCOR BID NO. 220086

Actual Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Summary

# **Milestone 12 – Pilot Plant Commissioning and Test Plan**

## **Discussion to Follow**



# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- **Photos of construction progress**
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5

# REVIEW OF CONSTRUCTION ACTIVITES AT SITE





# Construction Progress - Activities During This Time Last Year

Host		
Technology Provider		
EPCm		
Constructor		
Engineering Services		





# Main Foundations Excavations



July 2023



# Weather Has Caused Some Delays but Mostly Minor



August 1, 2023

Site Visit by EPA Administrator Regan and Wyoming Governor Gordon



August 9, 2023



# Forming for the main Concrete Foundation






# Pouring Foundations for the Capture Plant



# Vibration Testing the Flue Gas Blower



August 24, 2023 Montreal, Canada



Oct 2, 2023 Gillette



# Process Equipment Begins to Arrive and Assembly of the Capture Building Begins



Process Equipment arrives – Flue gas blower



Steel members for the building are erected



# Unloading the Direct Contact Cooler and Pump Skid



August 7, 2023



# Placing First Pieces of Process Equipment & Building Dry-In



Direct Contact Cooler



Large Pilot Capture Building



# 30 TPD - CO<sub>2</sub> Main Compressor, DeHy and CO<sub>2</sub> Purification Skids Fabricated and Ready to Ship



August 28, 2023



# Arrival and Placement of First Skidded System; the CPU



Compression and Dehydration



CO<sub>2</sub> Liquefaction and Distillation

# Offloading of the Two Cell Evaporative Cooling Tower





# Large- and Small-Bore Pipe Spools Arrive & Cooling Tower Placed



Evaporative Cooling Tower



# DCC Placed and Auxiliary Steel (Pipe Racks) Installed



Direct Contact Cooler - Feb



Direct Contact Cooler - April



Installing process piping



# First and Second Stage Vacuum Fans



Permeate Vacuum Fans





# Flue Gas Tie-in to the ITC and Duct Run to the Capture Building



Duct run from ITC tie-in to the flue gas blower



ITC tie-in and transition section

# Purchasing an Existing, but Unused Power Distribution Center (PDC), was Critical for Protecting the Project Schedule



MTR encountered major schedule slip for procuring electrical equipment

Project team found an existing PDC at a power plant in South Carolina

The PDC was installed but not used and included certain needed equipment:

- 480V switchgear
- Breaker control cabinets
- Motor control center

Building needed to be certified for floor loads (new equipment) and roof loads (snow).



# Electricians Installing Cable Trays and Preparing for the PDC Building



Electrical cable trays and piers for the PDC building



Cable tray waterfalls and penetration towards PDC building



# Electricians Installing Cable Trays and Preparing for the PDC Building



Placement of PDC building



PDC building installed with stairs and walkways



# DCC Placed and Auxiliary Steel (Pipe Racks) Installed



PDC Interior – electrical switchgear and motor controllers



Electricians terminating cables



# Running Electrical Conduits/Cables to the Cooling Tower



Electrical connections to the cooling tower

# Interior of Capture Building Showing CPU and Rotating Equip.





# Interior of Capture Building Facing Permeate Flanges



# Fabrication of One of Six Module Stack Base Units (Holds the Membrane Module Stacks)





# 53' Shipping Container Fabricated and Ready to Ship





# 53' Shipping Container First Loading at MTR



# Delivery of Container #1 & ITC Showcase Event (May 8)



Delivery of first membrane container



Part of the ITC tours given during their May 8 Showcase event



# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- **Review remaining BP3 work including the commissioning plan**
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5



# Remaining Work to Be Completed

- Plant Commissioning – Paul / Jay recap remaining activities

# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5

# MTR Large Pilot Field Test Monitoring Capabilities

Extensive analytical characterization tools will be used to quantify co-capture potential

Emission Item	Characterization Capabilities
Gas Composition	Rosemount Quantum Cascade Laser analyzer will continuously measure <b>CO<sub>2</sub></b> , <b>O<sub>2</sub></b> , <b>H<sub>2</sub>O</b> , <b>SO<sub>2</sub></b> , <b>NH<sub>3</sub></b> , <b>NO</b> , <b>NO<sub>2</sub></b> , and <b>N<sub>2</sub></b> for all process streams for the duration of the field test
Gas Composition	Extended gas composition analysis of various process streams will occur on a limited basis. Test will quantify minor species, such as HCl and speciated volatile hydrocarbons, sulfur compounds, or oxygenates
Particulate Matter	EPA Method 5 & 202 test will quantify particulate matter amounts, size and concentration distribution of various process streams
Water Quality Analysis	Water samples from 8 process locations will tested monthly
Water Recovery	Water flow through 8 process lines will be measured and logged throughout the field test to quantify the water recovery rates within the capture plant



# Topics for BP3 Review Meeting (12:00 to 2:00 Mountain)

- Phase III overview and background
- Work performed in each Budget Period 3 Task
- Describe how milestones were met/achieved and success criteria met
- Photos of construction progress
- Review remaining BP3 work including the commissioning plan
- Review the Test Plan and collaboration with CCSI2
- Review SOPO activities for BP4 and BP5

# SOP0 Activities for BP4 and BP5

## Budget Period 4 –Operations

### Task 7. System Operation – Parametric and Long-Term Operation

- Subtask 7.1 Parametric Operation of Test System. Based on the test plan finalized in subtask 6.2, parametric testing of the membrane Large Pilot system will be conducted.
- Subtask 7.2 Long-Term Operation of Test System. Based on the test plan finalized in subtask 6.2, long-term operation of the membrane Large Pilot system will be conducted. The system is expected to produce operating conditions similar to the intended system design criteria In brief, the capture system is expected to meet DOE's expectations for a coal plant of the future, including rapid startup and shutdown, zero or limited cooling water needs or discharge and reduced CO<sub>2</sub>, SO<sub>2</sub>, NO<sub>2</sub> and fly ash emissions.

## Success Criteria - Budget Period 4

- Complete parametric field testing
- Identify test conditions for long-term steady state operation
- Complete more than six months of steady state operations with targeted system performance – 70% to 90%+ capture rate and generating 150 tonnes of CO<sub>2</sub> per day; CO<sub>2</sub> purity meeting DOE QGESS EOR spec.
- Membrane modules show steady performance over the duration of steady state operation. Final performance within 10% of initial performance (1,500 gpu).



# SOP0 Activities for BP4 and BP5

## Budget Period 5 – Decommissioning and Final Reporting

- Decommissioning and Site Restoration. At the end of the project, the system will be decommissioned and the site will be restored to its original state.
- Task 9. Prepare Project Reports
  - Subtask 9.1 Techno-Economic Analysis (TEA). The Recipient will update the cost estimates of a full-scale membrane system for CO<sub>2</sub> capture from coal-fired power plant flue gas in a TEA report.
  - Subtask 9.2 Final Report. A report will be prepared summarizing all project activities and findings.

## Success Criteria - Budget Period 5

- The Large Pilot system is decommissioned and completely removed from the WITC, and the field test plot area is restored to its original condition.
- A techno-economic analysis confirms that the MTR process has the potential to meet the DOE capture cost targets for CO<sub>2</sub> capture from coal-fired power plant flue gas.
- The final report is completed and delivered to DOE on time.
- Development of Workforce Readiness for Technology Development plan, Environmental Justice Analysis study, and Economic Revitalization and Job Creation Outcomes Analysis

# Lessons Learned

## Engineering / Design

- Involve your Constructor during the development of the 3D model

## Procurement

- Evaluate the option to procure used or existing new-unused equipment
- Include schedule contingency for overseas shipments
- Negotiating terms and conditions with equipment OEMs is not straight forward nor fast

## Construction

- A quality and experienced on-site construction project manager is critical
- Constructor should be a flexible, inventive, and a creative scheduler



# Acknowledgements

**This material is based upon work supported by the Department of Energy under Award Number DE-FE0031587 (Large Pilot)**

## **Disclaimer**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.



**THANK YOU**

[www.mtrccs.com](http://www.mtrccs.com)

[ccs@mtrinc.com](mailto:ccs@mtrinc.com)

